

# **PLAINTIFFS' SUMMARY JUDGMENT OPPOSITION**

## **EXHIBIT A-21**

**TOSHIBA**

KENTARO TAKAGI  
CHAIRMAN & CEO

October 31, 2024

VIA E-MAIL AND OVERNIGHT COURIER

Srikanth Maddipati  
Vice President, Electric Supply  
Consumers Energy Company  
One Energy Plaza  
Jackson, MI 49201-2357



RE: Purported Notice with Respect to Termination of the Ludington Pumped Storage Plant EPC Contract dated October 15, 2010, as amended (the "Contract")

Dear Mr. Maddipati:

This letter responds to your letter dated October 22, 2024 that purports to provide Toshiba America Energy Systems Corporation ("TAES") with "notice with respect to termination of the Contract for Major Default as described in GC7(b)(ii) of Section II of the Contract."

At the outset, we dispute your stated belief that "notice is not required"; if in fact the Owner intends to initiate the process for termination under GC7(b)(ii), that provision plainly requires written notice. Notably, in the pending court action referenced in your letter, the Owner expressly admitted that it had not terminated the Contract: "Consumers Energy and DTE admit that the Contract provides a mechanism for termination and that they have not terminated the Contract pursuant to that mechanism." No. 22-cv-10847, ECF No. 20 PageID.431 ¶ 24 (filed July 15, 2022).

For the avoidance of doubt, TAES does not waive or excuse the Owner's obligations under the Contract in any way.

We also dispute that your letter is sufficient written notice of any "Major Default" you are alleging. Your general reference to prior communications and your complaint in the pending court action is not sufficient, particularly when your allegations of breach have evolved considerably over time. For example, without limitation, while the Owner has alleged that the discharge rings on all Units needed to be replaced, we now understand the Owner to assert that only the discharge rings on Units 2 and 4 need to be replaced. For further example, without limitation, your letter refers to "the Unit 5 runner defect," while the Owner's proposed expert in the pending court action asserts that the Owner already has undertaken "Unit 5 Runner Crack Repair." Proposed Expert Report of Michael P. Emmert (dated June 14, 2024) at Ex. C.1. As a further illustration, the Owner's complaint in the pending court action alleges that replacing a DRE in a Unit "will cost at least tens of million dollars," ECF No. 1 ¶ 111 (filed April 20, 2022), but the Owner has since inflated that allegation by an order of magnitude. GC7(b)(ii) is a cure provision and it requires the Owner to specify any alleged "Major Default" that the Owner believes to require cure.

Toshiba America Energy Systems Corporation  
6623 W. Washington Street, West Allis, Wisconsin 53214  
Phone: (414) 475-3889  
www.toshiba.com/taes

CONFIDENTIAL

CEC-01601816





Srikanth Maddipati  
October 31, 2024  
Page 2

Among other important missing context, your letter fails to account for the fact that, pursuant to the Contract, the Owner provided notice of "Unit Final Acceptance" after the requisite hours of Extended Commercial Operation Test ("ECOT") under the Contract for Unit 5 on December 18, 2017 and for Unit 2 and Unit 4 on December 21, 2019, meaning for each applicable Unit that "the Owner deems the Work of this Unit to be complete and the Owner can now conduct routine commercial operation of the Unit." Conformed Contract Specification, Part Two – Technical Specifications 1140-003 § 5.8.6. The Owner has admitted, for example: "Unit [2]'s major overhaul was completed and turned to commercial operation test on March 12, 2015. The performance test carried out verified that Unit [2] has successfully achieved its target performance." *Hydro Review* (Nov. 2016).

Similarly, your letter ignores that the Owner provided notice of "Unit Interim Acceptance" under the Contract for Unit 6 on May 13, 2018, Unit 1 on June 26, 2019, and Unit 3 on April 2, 2022, and those three Units each successfully completed its ECOT under the Contract (respectively, on October 24, 2018; September 19, 2019; and July 9, 2019), yet the Owner unreasonably has withheld Unit Final Acceptance for each of these three Units.

Your letter also fails to address that to date the Owner has continued to operate each of the six Units commercially at least since the successful completion of ECOT for each Unit. Furthermore, the Owner has admitted, for example: "In the case of pump operation, the pump discharge of the new runner increased about 15% compared with the original at all head ranges." *Hydro Review* (Nov. 2016). TAES achieved such improved performance of the Units notwithstanding the parties' express agreement in the Contract that the effectiveness of the overhaul is limited by the fact that "by the start of the Work, the Plant will have been in operation for 40 years." Conformed Contract Specification, Part Two – Technical Specifications 1140-003 § 3.0. Beyond ignoring the successful commercial operation of the Units for many years—and the improved performance and capacity of the Units after TAES's overhaul—your letter ignores that the parties expressly agreed that "the Owner's expectation" of a thirty (30) year service life "is not intended to expand the length of the Warranty Period . . ." Conformed Contract Specification, Part Two – Technical Specifications 1140-003 § 1.7.1.

Your letter likewise ignores that despite the Owner demanding performance from both TAES and Toshiba Corporation ("Toshiba") under the Contract and the accompanying Parent Guaranty, including after the Owner commenced the pending court action, the Owner unreasonably interfered with the ability of TAES and Toshiba to perform any purported outstanding obligations under the Contract or the Parent Guaranty, including without limitation by severely restricting the access of any TAES or Toshiba personnel to the Ludington Plant. Obviously, TAES and Toshiba cannot be faulted for any problems arising after being shut out of the Plant, especially when those problems are attributable to the conduct of the Owners (or third parties), such as improper usage, lack of proper maintenance, or other misfeasance or nonfeasance.

In short, your letter obscures the reality that TAES dutifully performed its obligations under the Contract and continued to perform its obligations even after the Owner breached by failing to make its contractually obligated payments to TAES. And, far from your blatant mischaracterization that TAES "abandoned" the project, the Owner wrongfully shut TAES out. It is the height of hypocrisy for the Owner to shut out TAES and then complain about TAES's absence and invoke a cry of "abandonment." The Owner has

Toshiba America Energy Systems Corporation  
6623 W. Washington Street, West Allis, Wisconsin 53214  
Phone: (414) 475-3889  
[www.toshiba.com/taes](http://www.toshiba.com/taes)





Srikanth Maddipati  
October 31, 2024  
Page 3

been profiting for years based on TAES's work, but nonetheless asserts contrived and opportunistic claims in an effort to extract additional ill-gotten gains. TAES will not tolerate such greed at its expense.

The points above are exemplary, without prejudice, and TAES reserves all rights, including without limitation regarding the actions and inactions of the Owner and the material omissions and selective references in your letter.

TAES disputes that the Owner has any valid basis to terminate the Contract for a Major Default pursuant to GC7(b)(i) of Section II of the Contract. Notwithstanding such dispute, without limitation as to other potential responses, expressly disputing any liability or outstanding obligation to the Owner under the Contract, and otherwise reserving all rights, **TAES provides the Owner a corrective action and recovery plan** as contemplated in GC7(b)(ii) of Section II of the Contract (enclosed). This plan is communicated in good faith for a reasonable and effective repair without prejudice to TAES's rights to contest any claim for liability or damages by the Owner under the Contract. For example, without limitation, the parties' contractual obligations do not provide for any stainless steel overlay on the discharge rings in any of the Units, while the parties did agree to a stainless steel overlay on the cooling water inlet to the stationary wearing ring. Contract Technical Specification Section ME-11450.4 §§ 3.16.1-2. TAES's performance has been governed by the parties' express agreement that "the Owner intends to have significant involvement in all aspects of the design, engineering, manufacturing, procurement, examination, inspections, tests, and installation of the various components, items of equipment, materials, and services to be provided by the Contractor." Conformed Contract Specification, Part Two – Technical Specifications 1140-003 §3.0.

For further example, without limitation, the parties expressly agreed to a "cavitation guarantee" for the turbine runners in each of the Units but not for any other component. Conformed Contract Specification, Part Two – Technical Specifications § 3.3.1, Pump-Turbine Runner Cavitation Guarantee, ME-11450.2-4. As the Owner has admitted, TAES's work successfully resolved longstanding cavitation problems that the Owner encountered with the prior turbine runners: "Particularly in the past few years, numerous issues have required increased maintenance, resulting in scheduled outages to perform routine maintenance every two years. The bulk of the maintenance activity during this time was cavitation repair on the pump-turbine runners. . . . The pump-turbines for the Ludington plant were redesigned by Toshiba using the latest technology to improve efficiency and pump cavitation performance and increase turbine output and pump discharge. . . . Additionally, by using a nine-blade runner, load was reduced on each blade, leading to less cavitation." *Hydro Review* (Nov. 2016). Illustrating the conspicuity and mutuality of the parties' agreement on a "cavitation guarantee" solely on the turbine runners, the Owner's expert in the pending court action discusses the cavitation problems that the Owner encountered on the Unit discharge rings for many years prior to entering the Contract: "The previously described cavitation erosion damage to the DR in Unit 2 and Unit 4 is not the first occurrence of cavitation erosion damage on the DRs of the units at the Ludington Plant. Turbine repair documents from 1992 and 1994 provide instructions for weld repair of cavitation and corrosion pitting on the DRs of the six units. Some of the revisions in documents date back to 1987." Proposed Expert Report of Joseph C. Tucker, Ph.D., P.E. (dated June 14, 2024) at 99-100 (footnote citations omitted).

Toshiba America Energy Systems Corporation  
6623 W. Washington Street, West Allis, Wisconsin 53214  
Phone: (414) 475-3889  
[www.toshiba.com/taes](http://www.toshiba.com/taes)



**TOSHIBA**

Srikanth Maddipati  
October 31, 2024  
Page 4

The communication of the enclosed corrective action and recovery plan, furthermore, is without prejudice to TAES's rights to assert that the Owner materially breached the Contract long before filing the pending court action, including without limitation due to longstanding nonpayment for work completed pursuant to the Contract and that such amounts owed by the Owner more than offset the value of any purported liability, damages, or outstanding obligation of TAES. In particular, the Owner owes: (i) \$521,225.00 for Invoice 105926 tendered on April 14, 2020; (ii) \$3,518,839.00 for the Unit 6 retention amount since that Unit successfully completed its ECOT under the Contract on October 24, 2018; (iii) \$8,893,086.00 for the Unit 1 retention amount since that Unit successfully completed its ECOT under the Contract on September 19, 2019; and (iv) \$2,697,738.00 for the Owner's failure to issue Change Order 11 for the work TAES performed in excess of \$1,000,000.00 under Change Order 10 (executed on January 17, 2018). These amounts owed by Owner totaled at least \$15,630,888.00 as of the counterclaims filed in the above-referenced action on June 24, 2022, exclusive of pre- and post-judgment interest and attorneys' fees and costs that may be due under Michigan law.

Please contact me in writing concerning next steps for the enclosed corrective action and recovery plan. TAES stands ready to commence implementation of the plan. If for some reason the Owner does not find the plan acceptable, TAES stands ready to engage in the dispute-resolution process set forth in GC9 of Section II of the Contract.

Sincerely,



Ken Takagi  
Chairman & Chief Executive Officer  
TAES

Enclosure  
Corrective Action and Recovery Plan

Toshiba America Energy Systems Corporation  
6623 W. Washington Street, West Allis, Wisconsin 53214  
Phone: (414) 475-3889  
[www.toshiba.com/taes](http://www.toshiba.com/taes)

CONFIDENTIAL

CEC-01601819

**TOSHIBA****技術連絡書** ENGINEERING COMMUNICATION SHEET

ECS K2022H0456-a

1/19

宛先 TO

Consumers Energy Company &amp; DTE Energy Company

<input type="checkbox"/> 御検討用 FOR REVIEW	<input type="checkbox"/> 依頼 REQUEST	回答希望日 REPLY DEAD LINE
<input type="checkbox"/> 御確認用 FOR CONFIRMATION	<input type="checkbox"/> 回答 REPLY	
<input type="checkbox"/> 御参考用 FOR INFORMATION	(説明:該当は■ 非該当は□)	
<input type="checkbox"/> 指示用 FOR NOTICE		
プラント PROJECT XULU		製造/見積番号 JOB/QUOT.NO.

題 目 SUBJECT

Technical Proposal for Discharge Ring Extension

この技術資料は当社の秘密情報であり、ノウハウ等の知的財産を含みます。当社の事前許可なくこの技術資料の一部または全部を第三者に開示すること、複製すること、目的外使用すること、及び改変することは行わないで下さい。また、ご使用後は必ず当社にご返却願います。

東芝エネルギーシステムズ株式会社 京浜事業所

The information in this material is confidential and contains our intellectual property including know-how. It shall not be disclosed to any third party, copied, reproduced, used for unauthorized purposes nor modified without prior written consent of us. And please get them back this document after you have done with it.

Toshiba Energy Systems & Solutions Corporation  
Keihin Product Operations

社内配付先 DISTRIBUTION		発行部課名 ISSUED BY	承認 APPROVED BY
		水力・発電機部	調査 REVIEWED BY
		水力機器基本設計グループ	担当 PREPARED BY
		HYDRAULIC TURBINE & GENERATOR DEPT HYDRAULIC TURBINE ENGINEERING GROUP	K. Hamaguchi Oct. 28, 2024

東芝エネルギーシステムズ株式会社 京浜事業所  
TOSHIBA ENERGY SYSTEMS & SOLUTIONS CORPORATION Keihin Product Operations



**TOSHIBA**

**技術連絡書** ENGINEERING COMMUNICATION SHEET

ECS K2022H0456-a

2/19

---

**Contents**

1. Structure of DRE
2. Requirements for DRE
3. Current DRE Situation
  - 3.1 Inspection Acceptance Criteria During Operation
  - 3.2 Condition of Each DRE (PT indications)
  - 3.3 Corrosion situation by Unit
  - 3.4 Cause
    - 3.4.1 DRE NDE PT Indications
    - 3.4.2 Corrosion of Unit 2 and Unit 4 legacy parking ledges
4. Toshiba Proposal
  - 4.1 Toshiba's proposal
  - 4.2 Unit2 and Unit4 Legacy Parking Ledge Repair Procedure

**TOSHIBA****技術連絡書** ENGINEERING COMMUNICATION SHEET

ECS K2022H0456-a

3 / 19

**1 Structure of DRE**

One of the main objectives of this overhaul was to increase the runner output and improve the cavitation performance by replacing the runner. In particular, the cavitation erosion of existing OEM runner was so severe that it was necessary for CEC to perform large-scale welding repairs to the runner blades every few years of operation. Based on Competitive Model Test Results, Toshiba proposed taller runner to achieve these performance objectives. The taller runner necessitated modifications to the discharge ring whereby a section of the existing discharge ring including runner parking ledge was removed and a new discharge ring extension (DRE) was installed, see Appendix 1-1, pages 1 & 2. Toshiba's replacement runner and DRE modification design concepts were approved by CEC and incorporated into the Conformed Contract Specification (Part Two, Technical Specification, ME-11450.1 – Competitive Model Test Results (Toshiba Model Test Report, Document No. ERP-35651) and ME-11450.4 – Design and Manufacture of Pump Turbine Runners, Section 3.16.4 (Discharge Ring Extension)) prior to Contract Award.

Overall, Toshiba replacement runners have demonstrated significant improvements in cavitation performance and unit output and pumping capacity (exceeding 360 MW guarantee and approaching 400 MW (CEC's net demonstrated capacity results)).

Post-refurbishment operational results have necessitated two modifications to Toshiba's DRE design. First, large shaft vibrations were experienced on 1st (U2) and 2nd (U4) units during high-head pump operation caused by runner self-excited vibration. Toshiba proposed to suppress this shaft vibration by utilization of existing air injection system and CEC approved and adopted this method for U2 and U4. Beginning with 3rd (U5) unit, Toshiba proposed and CEC approved addition of a lower hydraulic seal to eliminate this runner self-excited vibration. This lower hydraulic seal proved effective and was adopted on remaining units. Second, original DRE design included qty. 4 pockets to measure runner to wearing ring gap. Several of the U2 and U4 pocket covers came loose during operation. Toshiba proposed and CEC approved removal of U2 and U4 pocket covers, welding of U5 pocket covers during DRE shop fabrication, and elimination of pockets on remaining units.

CEC rejected 6th (U3) DRE due to cracking in parking ledge corner during installation. Toshiba proposed and CEC approved material and structural changes for a replacement U3 DRE that was manufactured and installed.

Reference Appendix 1.1, pages 3 – 6 for DRE structural differences between units as described above.



**TOSHIBA**

ECS K2022H0456-a

**技術連絡書** ENGINEERING COMMUNICATION SHEET

4/19

---

## **2 Requirements for DRE**

Basic functions required for the discharge ring in the hydropower industry include:

- Water sealing function
- Runner sealing function (reduction of water leakage around runner)
- Runner support (parking ledge) during disassembly/reassembly

Additionally, contract service life requirements specify periodicity of 3 years between planned preventative maintenance inspections.

**TOSHIBA****技術連絡書** ENGINEERING COMMUNICATION SHEET


ECS K2022H0456-a

5/19

**3 Current DRE Situation****3.1 Inspection Acceptance Criteria During Operation**

During operation, there is the possibility for DRE surface wear and tear due to collision with foreign objects, like ice and debris, so in June 2020 we stipulated DRE inspection acceptance criteria (ECSK2020H0203). The concepts and benefits of utilizing these criteria include (See Appendix 3-1):

- Repeatable, established criteria based on allowable thickness and indication size.
- Evaluations according to established criteria does not require calculations.
- NDE inspections (PT and visual) result in no damage to DRE.
- Criteria avoids unnecessary repairs.





**TOSHIBA**

ECS K2022H0456-a

**技術連絡書** ENGINEERING COMMUNICATION SHEET

6/19

Since the fluctuating load acting on the DRE during operation is small, relatively large indications can be tolerated. Therefore, it is not necessary to repair indications that are clearly not progressing.

Following 2019 CEC NDE inspections and repairs of U2, U4 & U5 DREs it was agreed that Toshiba should develop DRE warranty inspection acceptance criteria for future inspections. Toshiba developed DRE inspection criteria (ECSK2020H0203) in consideration of practical field application. Toshiba has successfully applied ECSK2020H0203 criteria during DRE NDE inspections performed in 2020, 2021, and 2022 and completed weld repairs when necessary. To date, follow-up NDE inspections of repaired areas indicate no repair rework is required.

Additional design detail and technical justification for ECSK2020H0203 criteria can be found in Appendix 3-1.

**TOSHIBA****技術連絡書** ENGINEERING COMMUNICATION SHEET

ECS K2022H0456-a

7/19

**3.2 Condition of Each DRE (PT indications)**

Summaries of NDE dye penetrant test (PT) indication types and inspection results by unit follow –

**Indications Types –****Rounded indications**

- a) Missing inclusion from base material, Appendix 3-2, Samples A-1 & A-2
- b) Unmelted portion of weld (insufficient penetration), Appendix 3-2, Sample A-3
- c) Fine pinholes in welds, Appendix 3-2, Sample A-4
- d) Fine blow holes in welds, Appendix 3-2, Sample A-5
- e) Insufficient finish of weld bead, Appendix 3-2, Sample A-6

**Linear indications**

- f) Missing inclusion from base material, Appendix 3-2, Samples B-1, B-2 & B-3
- g) Base metal corrosion (upper draft tube), Appendix 3-2, Sample B-4
- h) Unmelted portion of weld (insufficient penetration), Appendix 3-2, Sample B-5
- i) Insufficient finish of weld bead, Appendix 3-2, Sample B-6
- j) Surface burrs on base material, Appendix 3-2, Sample B-7
- k) Unmelted part of the weld under the lower seal liner (insufficient penetration), Appendix 3-2, Sample C-1
- l) Visible gap between Lower seal liner and DRE, Appendix 3-2, Samples C-2, C-3 & C-4
- m) No obvious flaws, Appendix 3-2, Samples D-1, D-2 & D-3

**History by Unit –****1st (Unit 2)**

U2 DRE NDE inspections were performed in September 2019. A crack of 38 inches in length was observed in the parking ledge corner. The presumed root cause for this crack can be explained as follows. The DRE had a pre-existing internal weld defect from the factory welding stage. Some internal factory weld defects could not be detected because the NDE applied to this weld was not 100%, but MT 100% and UT 20%. The DRE top and bottom were welded to existing draft tube during field installation, resulting in residual stress in this area. If a large crack existed inside the factory weld, it may have propagated to the surface (back surface or front surface). As a result, internal defects propagated close to the surface. After the start of unit operation, self-excited vibration of the runner occurred, and although the residual stress value was small in the DRE, a larger than usual cyclic load occurred. Since the remaining thickness around the internal defect was thin, the crack penetrated to the surface. Based on this root cause crack evaluation, weld repairs



**TOSHIBA**

ECS K2022H0456-a

**技術連絡書** ENGINEERING COMMUNICATION SHEET

8/19

were completed in October 2019. Subsequent NDE inspection of this weld repair have been acceptable (no crack re-occurrence).

U2 DRE NDE inspections were performed October 2020 & June 2021 and repairs were performed based on ECSK2020H0203 criteria.

During April 2022 MTB outage U2 DRE NDE inspections were performed and water leakage at the seal weld of a grout hole plug was observed by microscope. This grout hole plug seal weld was repaired. No additional repairs were required per ECSK2020H0203 criteria and microscope inspection.

**2nd (Unit 4)**

U4 DRE NDE inspections were performed in September 2019 one indication at SE pocket frame weld line was repaired.

U4 DRE NDE inspections were performed during May 2021 pond outage and repairs were performed according to ECSK2020H0203 criteria.

U4 DRE NDE inspections were performed during May 2022 MTB outage and Toshiba observed no progression of previously identified indications. CEC's NDE report was received only at the end of the outage after the departure of Toshiba engineers.

**3rd (Unit 5)**

U5 DRE NDE inspections were performed in October 2019 and repairs were performed according to ECSK2019H0257.

PT was held in October 2020. (ECSK2020H0360 and ECSK2021H0143 for treatment)

Some places were repaired (only cracked), but some of them were decided to be repaired at the next outage due to time limitation of Spring outage in 2022.

PT was held in May 2021. Repaired according to ECSK2020H0203 and ECSK2021H0198.

U5 DRE NDE inspections were performed in May 2022 and revealed small indications of water leakage in the area of pocket cover factory welds. The presumed root cause is that final field machining of DRE resulted in material removal of pocket cover factory weld thickness resulting in water leakage. No other indications from May 2022 U5 NDE inspection required repair based on ECSK2020H0203 criteria. CEC postponed U5 DRE pocket cover weld repairs until October 2022 at which time Toshiba successfully completed those repairs. U5 DRE NDE inspections were performed

**TOSHIBA****技術連絡書** ENGINEERING COMMUNICATION SHEET

ECS K2022H0456-a

9/19

---

in October 2022 and no other repairs were required per ECSK2020H0203 criteria.

**4th (Unit 6)**

U6 DRE NDE inspections were performed October 2020 and repairs were performed based on ECSK2020H0203 criteria. U6 DRE NDE inspections were performed June 2021 and June 2022 and no additional repairs were required per ECSK2020H0203 criteria.

**5th (Unit 1)**

U1 DRE NDE inspections were performed during the May 2021 pond outage and repairs were performed based on ECSK2020H0203 criteria. U1 DRE was inspected during Spring 2022 MTB outage and no additional repairs were required per ECSK2020H0203 criteria.

**6th (Unit 3)**

Unit was returned to service April 2022. To date, no post operation NDE inspections have been performed.

To summarize unit by unit DRE inspection and repair history detailed above, repaired indications have not required rework.

**3.3 Corrosion Situation by Unit**

Beginning in 2019 NDE inspection were started on Toshiba refurbished units which had been returned to service. A summary of those inspection results follows. Additional detail is provided in Appendix 3-4.

**1st (Unit 2)**

An October 2019 inspection found corrosion in the original carbon steel portion of discharge ring immediately below the new Toshiba wearing ring (legacy parking ledge area).

TAES study results: maximum depth 0.3" (7.6mm).

During the May 2021 pond outage Toshiba applied paint coating (Sabi-Shut) in an attempt to slow the progression of corrosion in legacy parking ledge area.

A follow-up inspection was performed during the April 2022 MTB outage. Maximum corrosion depth of 19 mm was measured at 3 runner gap inspection pockets. Semi-circular corrosion was also observed at fillet weld of the new wearing ring-to-legacy parking ledge. No Sabi-Shut remained on

---



**TOSHIBA**

ECS K2022H0456-a

**技術連絡書** ENGINEERING COMMUNICATION SHEET10 / 19

---

the corroded areas of the legacy parking ledge.

**2nd (Unit 4)**

A September 2019 inspection found corrosion in the original carbons steel portion of discharge ring immediately below the new Toshiba wearing ring (the legacy parking ledge area).

TAES study results: maximum depth 0.3" (7.6 mm).

During the May 2021 pond outage Toshiba applied paint coating (Sabi-Shut) in an attempt to slow the progression of corrosion in legacy parking ledge area.

A follow-up inspection was performed during the May 2022 MTB outage. Maximum corrosion depth exceeding 20 mm was measured at 3 runner gap inspection pockets. Corrosion was also observed at some locations between the runner gap inspection pockets and at the fillet weld of the new wearing ring-to-legacy parking ledge. No Sabi-Shut remained on the corroded areas of the legacy parking ledge.

**3rd (Unit 5)**

During the May 2021 pond outage inspection, it was observed that paint remains on almost the entire circumference of the legacy parking ledge and only slight corrosion was observed in those areas where paint was missing.

A follow-up inspection was performed during the June 2022 MTB outage. Paint remains on almost the entire circumference of the legacy parking ledge and only slight corrosion was observed in those areas where paint was missing.

**4th (Unit 6)**

An inspection was performed during the June 2022 MTB outage. Paint remains on almost the entire circumference of the legacy parking ledge and only slight corrosion was observed in those areas where paint was missing.

**5th (Unit 1)**

An inspection was performed during the April 2022 MTB outage. Paint remains on almost the entire circumference of the legacy parking ledge and only slight corrosion was observed in those areas where paint was missing.

---

**TOSHIBA****技術連絡書** ENGINEERING COMMUNICATION SHEET

ECS K2022H0456-a

11 / 19

**3.4 Cause****3.4.1 DRE NDE PT Indications**

The classifications of PT indications were provided in Section 3.2. Based on Spring 2022 MTB outage inspections, possible causes are described below:

**Rounded indications**

## a) Subsurface inclusions in the base material –

Inclusions inside the base material near the surface layer became exposed due to abrasion caused by running water during operation, or fine inclusions on the surface layer of the base metal is fallen off and the hole made by falling off became larger over time due to abrasion caused by running water during operation.

## b) Unmelted portion of the weld (insufficient penetration) –

Subsurface unmelted residue in the welded part became exposed due to abrasion caused by running water during operation, or fine unmelted residue of a size smaller than the maximum allowable became larger over time due to abrasion caused by running water during operation.

## c) Fine pinholes in welds –

Pinholes that had been inside near the surface layer of the welded part became exposed due to abrasion caused by running water during operation, or fine pinholes smaller than the maximum permissible size on the surface of the welded area became larger over time due to abrasion caused by running water during operation.

## d) Micro blowholes in welds –

Blowholes that had been inside near the surface of the welded part became exposed due to abrasion caused by running water during operation, or fine blowholes below the maximum permissible size on the surface of the welded area became larger over time due to abrasion caused by runner water during operation.

## e) Poor finishing of the weld bead –

The weld bead finish was poor and the PT dye penetrant could not be wiped off.

These rounded indications have not shown a tendency to progress further and it has been determined repairs are not required according to ECS2022K0203 criteria.



**TOSHIBA**

ECS K2022H0456-a

**技術連絡書** ENGINEERING COMMUNICATION SHEET

12/19

**Linear indications**

## a) Fall-off of inclusions in the base material –

Inclusions inside the base material near the surface layer and became exposed due to abrasion caused by running water during operation, or fine inclusions on the surface layer of the base metal is fallen off and the hole made by falling off became larger due to abrasion caused by running water during operation.

## b) Base material corrosion (upper draft tube) –

Corrosion due to peeling paint on the upper draft tube. Since the upper draft tube is carbon steel, it is natural that it will corrode if the paint peels off, which is a deterioration in normal operation. There is no problem as DRE is stainless steel.

## c) Unmelted portion of the weld (insufficient penetration) –

The unmelted weld residue near the surface becomes exposed due to abrasion caused by running water during operation, or fine unmelted residue of a size smaller than the maximum allowable on the surface layer of the weld became larger due to abrasion caused by running water during operation.

## d) Poor finishing of the weld bead –

Weld bead finish was insufficient and PT penetrant could not be wiped off.

## e) Burrs on the base material surface –

Inclusions that existed inside the base material became nearer to the surface layer due to field machining. As the base material on the upper part of the inclusion became thin a part turned up like a burr.


## f) Unmelted portion of the weld under the lower seal liner (insufficient penetration) –

Units 5, 6, and 1 are equipped with a lower seal liner (LSL) which is affixed by bolts according to Toshiba's design concept. The top and bottom of the LSL are also seal welded as a supplementary fixation as per CEC's request. The seal weld on the bottom of the LSL is wider is for workability during the field welding process. As this weld is performed in an auxiliary sense, weld defects (due to insufficient penetration) do not require repair.

**TOSHIBA****技術連絡書** ENGINEERING COMMUNICATION SHEET


ECS K2022H0456-a

13/19



## g) Gap between lower seal liner and DRE visible –

The inner diameter of the DRE is final machined in the field after installation, but there are variations in the amount of material removed circumferentially due to the DRE installation tolerance before machining. Therefore, those portions with larger amount of material removal during final machining are the areas where the weld thickness of the LSL to DRE seal weld becomes reduced. Cracks develop in the thinner seal weld areas and a small gap between LSL and DRE becomes visible. As explained in f), it is an auxiliary weld and Toshiba's design concept does not require repair. Also, repair is not required because there is no water leakage to the outside.





**h) No visible scratches**

A clear flaw this is not observable by microscope. It appears the dye penetrant chemical was left over from PT.

As of completion of the 2022 DRE NDE inspection outages all linear indications have been evaluated and repairs performed per ECSK2020H0203 criteria.

### 3.4.2 Corrosion of Unit 2 and Unit 4 legacy parking ledges


The progressive corrosion in Units 2 and 4 legacy parking ledges sections is thought to have occurred due to the following factors:

Units 2 and 4 are supplying air as countermeasures against runner self-excited vibration and we consider the air accelerated the corrosion on the legacy parking ledge area on those units.

The form of corrosion itself is galvanic corrosion. The mechanism leading to corrosion is as follows


The coating peels off due to the turbulence of the water flow, and the base material surface of the existing DR is exposed to the water flow. There is a stainless steel wearing ring on the upper side of the existing DR, and galvanic corrosion occurs in the DR near the wearing ring due to the potential difference between the stainless steel wearing ring and the carbon steel DR. Galvanic corrosion tends to progress when the area of the wearing ring is sufficiently large relative to the exposed area of the base metal of the existing DR.

In addition, Units 2 and 4 are supplying air, and that the amount of dissolved oxygen in water is relatively large and corrosion is accelerated.





Galvanic corrosion has the following mechanism.

When dissimilar metals having a large potential difference come into contact with each other in an electrolytic solution, one metal becomes an anode and the other metal becomes a cathode. This causes the anodic metal to corrode faster than a single metal in the electrolyte. This phenomenon is called galvanic corrosion.





For example, contact between stainless steel and mild steel in water. Because the potential of mild steel is lower than that of stainless steel, mild steel acts as an anode and stainless steel acts as a cathode causing mild steel corrosion.

The corrosion reaction formula is as follows.



Combine the above reactions,



From the above formula, it can be seen that corrosion does not proceed in an environment where oxygen (O<sub>2</sub>) and water (H<sub>2</sub>O) are not supplied.

Therefore, covering the existing DR section, which is made of carbon steel, with a stainless steel overlay to shut it off from water and oxygen is an effective way to stop corrosion.



## 4 Toshiba Proposal

### 4.1 Toshiba's Proposal

Based on DRE inspection results through 2022, Toshiba proposes following:

- CEC performs DRE NDE inspections during each unit's 3 year planned preventative maintenance outage and utilizes Toshiba's ESCK2020H0203 inspection acceptance criteria to determine if repairs are required.
- Toshiba perform Unit 2 and Unit 4 legacy parking ledge repairs by means of partial unit disassembly as described below. Additionally, close off four pockets with plate.
- Main benefit of the partial disassembly method is to reduce the repair outage duration.

### 4.2 Unit 2 and Unit 4 Legacy Parking Ledge Repair Procedure

Figure 4.1 shows the repair work flow for repair of corroded area of Unit 2 and Unit 4 legacy parking ledges.

A conceptual diagram of repair is shown in Figure 4.2. Disassembly, repair, and re-assembly work steps include:

- Disassemble air cover, upper bearing, and UBB as work on the upper side of the generator.
- In parallel, parts around the lower guide bearing, turbine guide bearing, main shaft seal, and wicket gate operating mechanism are disassembled for jacking up the rotating parts and head cover.
- To avoid interference between the rotating parts and the head cover, the head cover is the raised up according to WOP for Jack up of Head Cover.
- The rotating parts are the raised up according to PRCK2022P0315 Procedure for jacking up/down of rotor (Appendix 4-1).
- Use 16 pcs x 100-ton jacks to jack up the rotating parts and raise it safely. The rotating parts are raised 400 mm and then supported and fixed crib-stacks or support blocks.
- Close off four pockets with plate according to drawing 1KQ008802.
- Hand grind off the corroded part between the DRE and the existing DR. Although the corroded conditions of the surface differ in the circumferential direction and the amount of grinding differs, the maximum depth of grinding is 20 mm.
- Complete repair by stainless steel weld overlay according to PRCK2022P0327 Repair Welding Procedure for DR U2 U4 (Appendix 4-2). Ensure a minimum weld thickness of 2.5 mm or more\*.
- After welding, use hand grinder to smooth the surface.



**TOSHIBA**

ECS K2022H0456-a

**技術連絡書** ENGINEERING COMMUNICATION SHEET

17/19

- Following repairs, the rotating body is lowered to its original position, the head cover is lowered, and the upper side is assembled to complete the assembly.
- After completing the re-assembly, carry out a bearing heat run to complete re-assembly and return of unit to service.

\*Regarding the welding deformation of the wearing ring caused by welding between the DRE and the existing DR, the results after welding in March 2021 were evaluated as follows.

Unit 3: WR deformation due to overlay welding when installing DRE is 0.3 to -0.1 mm in radius (+ is the direction of escape) (2021/3/23 measurement: WR deformation evaluation and corresponding

ECS: ECSK2021H0114)

- Overlay amount of Unit 3 DRE is about 1.5 tons ( $15 \times 6800 \times \pi \times 600 \times 7850 / 10^9$   
= 1509 kg)
- Overlay amount by overlay repair for Unit2/Unit 4: 72kg  
( $5 \times 6800 \times \pi \times 86.4 \times 7850 / 10^9 = 72 \text{kg}$ )

From the above, the amount is 5% of Unit 3, and it can be evaluated that there is almost no deformation.

**TOSHIBA****技術連絡書** ENGINEERING COMMUNICATION SHEET

ECS K2022H0456-a

18/19




Figure 4.1 Repair Work Flow



**TOSHIBA**

技術連絡書 ENGINEERING COMMUNICATION SHEET

ECS K2022H0456-a

19 / 19





Figure 4.2 Conceptual diagram of repair


# Outline of Pump-Turbine Work



## Rating of Ludington Pumped Storage


Rating*	<b>312 MW → 360 MW / unit (Approx. 15% up)</b>
Net Head (rated)	320 feet (97.5 m)
Speed	112.5 min <sup>-1</sup>
Number of units	6 units
Operation	2014-2019

## Main Scope of Pump-Turbine work Runner Replacement, Discharge Ring modification, Wearing ring replacement






## Deeper runner




The Original runner had cavitation.

Extended runner vane downstream to improve cavitation performance.



PLAN OF DISCHARGE RING  
EXTENSION PIECE

#### DETAIL OF MODIFICATION




Cross section of pocket area

- 4 pockets for runner seal gap measurement.
- The pocket cover has been dropped in the past and is currently being removed and operated.


© 2022 Toshiba Energy System & Solutions Corporation 3




# Structure of DRE Unit 5 (3<sup>rd</sup> unit)



Plan of DRE



Cross section other than pocket area




Cross section of pocket area


Modified the following at the factory before shipping

- Added a lower seal as a measure against runner self-excited vibration
- Pocket cover is completely fixed

# Structure of DRE Units 6 and 1 (4<sup>th</sup> and 5<sup>th</sup> units)



Plan of DRE



Cross section


The following has been redesigned

- Added a lower seal as a measure against runner self-excited vibration
- There are no 4 pockets




# Structure of DRE Unit 3 (6<sup>th</sup> unit)

Initial structure  
(same as units 6 and 1)



Indications(cracks) occur in the Parking ledge corner during installation. The repair was repeated, but it was rejected.

Final Structure  
(after re-installation)



The material and structure were changed and re-installed.




# Inspection and judgement criteria and repair method on DRE during operation

## Concept of the Inspection and judgement criteria and repair method

- Evaluate the required thickness/permisible flaw\* size in advance.
- Evaluation can be done without performing strict calculations for each flaws found during inspection.
- It is a safe evaluation method in which there is no risk of development of flaws at the time of inspection.
- It is a logical repair method that does not require complete removal of cracks\*\* based on a prior evaluation of the required thickness.

\*: Flaw means the discontinuity or incomplete portion on the material

\*\*: A progressive flaw to be repaired is defined as a crack





## Inspection and judgement criteria and repair method on DRE during operation

The inspection and judgement are performed as in the following steps. Since it is difficult to understand the shape of the edge of flaw with PT alone, VT should be performed together with PT.

**Step 1:** A non-destructive PT is performed on the DRE and classified into linear indications and rounded indications. Rounded indications are non-progressive and do not require repair.

**Step 2:** Even if it is determined as a linear indication, VT determines whether the tip edge of the flaw is sharp or not.

**Step 3 (a):** Check the width of the tip edge of flaw by visual inspection. If the tip width is 0.5 mm or more, it is clearly not a crack, so it can be judged that there is no progress and can consider as a sufficiently safe evaluation.

**Step 3 (b):** The following items do not require repair even if the tip width is 0.5 mm or less because these flaws do not impair the basic DRE requirement.

- The flaws in the welded part under the Lower Seal Liner (LSL)
- The structural gap between the LSL and the DRE.
- If no growth is determined as a result of detailed observation with a microscope.

Appendix 3-2 shows sample photos of flaws. None of them require repair.

**Step 3 (c):** Any flaws judged to be progressing or those that do not satisfy the basic DR requirements are necessary to repair.

## **Inspection and judgement criteria and repair method on DRE during operation**

ECSK2022H0456 Appendix 3-1

It is recommended that cracks are repaired as follows.

- A. Those shall be excavated till those are removed by grinding, but the maximum depth is 0.2" (5mm). Excavated area shall be inspected by PT and if the results are within criteria of ASME Sec.VIII Div.1 Appendix 8, those are left as is. It is not necessary to repair the ground area by welding.
- B. If the indications still remain after 0.2" depth excavation, those shall be excavated till those are removed by grinding, but the maximum depth is 0.4" (10mm). After excavation, those areas shall be repaired by welding, then shall be grinded in order to get smooth surface. After grinding smoothly, those shall be inspected by PT. Acceptance criteria: ASME Sec.VIII Div.1 Appendix 8.

The suitable WPS shall be used for welding repair.



## **Inspection and judgement criteria and repair method on DRE during operation**

ECSK2022H0456 Appendix 3-1

### **Supplementary explanation**

Since DRE has a small repetitive stress amplitude during operation, it is not necessary to repair flaws that are clearly not progressive.

- To determine whether or not the flaw is progressive, it is checked whether the tip of the flaw is sharp. “Sharp” means that the width of the tip is almost zero, but as a judgment criterion for screening this easily and safely, a threshold of 0.5 mm in width of the tip of the flaw was set.
- If the width of the tip of the flaw is 0.5 mm or more, it does not include flaws that are progressive. If the width of the tip of the flaw is 0.5 mm or less, it does not necessarily mean that the flaw is progressive. But it is a sufficiently safe threshold to not miss progressive flaws.
- Check the width of the tip by VT. As a sufficiently safe evaluation, if the tip width is 0.5 mm or more, it is clearly not a crack, so it can be judged that there is no progress.

## **Inspection and judgement criteria and repair method on DRE during operation**

### **Supplementary explanation**

- Even if the tip width is 0.5 mm or less, there is no need to repair if it is determined that there is no growth as a result of detailed observation with a microscope.
- In addition, The following items do not require repair even if the tip width is 0.5 mm or less because these flaws do not impair the basic DRE requirement.
  - The flaws in the welded part under the Lower Seal Liner (LSL)
  - The structural gap between the LSL and the DRE

LSL is fixed by bolts and also the top and bottom of LSL is welded. In Toshiba's design concept, it is normal to fix the liner only with bolts, not just LSL. As for the LSL, it is sufficient to fix it with only bolts, but the top and bottom of the LSL are welded as a supplementary fixation of the LSL according to the customer's request. Originally, welding is performed in an auxiliary sense, so there is no problem even if this welded portion is not present.

- The photograph in Appendix 3-2 shows as an example that does not require repair
- Based on a prior evaluation of required thickness calculated from crack propagation calculation, it is not necessary to remove the crack completely. It is rational repair method.



## **Inspection and judgement criteria and repair method on DRE during operation**

ECSK2022H0456 Appendix 3-1

### **Validity of sharp tip width 0.5mm**

It is explained that the value of 0.5mm is sufficiently safe, based on the concept of test piece shape in material test.

- The notch shape of the impact test piece (Charpy test piece) is R0.25 mm, and the width is 0.5 mm. In other words, it is considered that a slit of 0.5 mm width for impact test piece is not a crack.
- JIS G0564 is a plane strain fracture toughness test method, which measures the fracture toughness value using notched test pieces in which fatigue pre-cracks are introduced. The shape of the notch for fatigue crack initiation in this test piece is shown in Fig. 2 in Sections 7.2.4. The notch tip radius is 0.1 mm or less, and a pre-crack is generated from there. That is, it can be seen that the width of 0.2 mm at the tip of the notch is not regarded as a crack.
- From the above, it can be seen that the threshold value of 0.5 mm in width of the tip of a flaw is sufficiently safe to catch progressive flaws.

# Inspection and judgement criteria and repair method on DRE during operation

## Validity of sharp tip width 0.5mm

JIS G0564 :plane strain fracture toughness test method


### 7.4.2 Notch for crack initiation

G 0564 : 1999 (ISO 12737 : 1996)

7.2.4 疲労き裂発生用切欠き 2種類の疲労き裂発生用切欠きの形状を、図2のa)及びb)に示す。先端がVノッチの直線状の貫通切欠きの先端底半径は0.10 mm又はそれ以下である。シェブロン形状の切欠きに対する先端底半径は0.25 mm又はそれ以下を推奨する。切欠きの製作方法は特に規定していない。き裂発生用切欠き(疲労き裂を加える)は、図2 c)の点線で示す外郭線の内に入っているものとする(附属書A参照)。

変位計を取り付けるための2種類のナイフエッジを、図3に示す。

The tip base radius of the V-notched straight through notch is 0.1 mm or less.



備考1. き裂発生用切欠きは、試験片表面に対し $\pm 2^\circ$ 内で垂直とする。切欠き幅は、 $0.1W$ を超えてはならないが1.6 mmより小さい必要はない。

2. 直線状の貫通型切欠き：推奨切欠き底半径は最大0.10 mm。カッタ先端角度は最大 $90^\circ$ 。試験片各表面の疲労き裂進展は、最小 $0.025W$ か1.3 mmのいずれか大きい方とする。

3. シェブロン型切欠き：推奨切欠き底半径は最大0.25 mm。カッタ先端角度は最大 $90^\circ$ とし、 $A=C$ でその差は $\pm 0.01W$ 内とする。疲労き裂は、試験片の両表面上に現れてなければならない。

図2 き裂発生用切欠きと最大許容切欠き/き裂外郭線



# Inspection and judgement criteria and repair method on DRE during operation

ECSK2022H0456 Appendix 3-1

## Validity of repair method of sharp tip indication

EKQ004747

Crack propagation calculation

ECSK2020H0056

Static stress analysis by FEM

Pressure Condition	A(Normal)		B(SE Vib) $\triangle$		
Case	Case A1	Case A2	Case B1	Case B2	
	$r=2\text{mm}$ ( $a=28$ )	$r=10\text{mm}$ ( $a=20$ )	$r=2\text{mm}$ ( $a=28$ )	$r=10\text{mm}$ ( $a=20$ )	
Crack Depth $a=$	28	20	28	20	Mm
Crack Length $2l$	2500	2500	2500	2500	Mm
Plate Thickness $t$	30	30	30	30	Mm
Plate Width $W$	6000	6000	6000	6000	mm
$\phi$ at point A	1.5708	1.5708	1.5708	1.5708	radian
$W$	6000	6000	6000	6000	mm
$a$	28	20	28	20	mm
$l$	1250	1250	1250	1250	mm
$\zeta = a/l$	0.02	0.02	0.02	0.02	-
$t$	30.00	30.00	30.00	30.00	mm
$a/t$	0.93	0.67	0.93	0.67	-
$Ft$	10.632	4.739	10.632	4.739	-
$Fb$	3.044	1.940	3.044	1.940	-
$\Delta \sigma t$	0.037	0.037	0.076	0.076	kgf/mm <sup>2</sup>
$\Delta \sigma b$	0	0	0	0	kgf/mm <sup>2</sup>
$\Delta K$	3.72	1.40	7.61	2.87	kgf/mm <sup>3/2</sup>
	1.15	0.43	2.36	0.89	MN/m <sup>3/2</sup>
	$\leq \Delta K_{th}$	$\leq \Delta K_{th}$	$\leq \Delta K_{th}$	$\leq \Delta K_{th}$	

In the case of caseB1 (at Self Excited Vibration Condition, remained depth  $r=2\text{mm}$ ), crack will propagate by pressure fluctuation.

In other cases, crack does not propagate.

Evaluation when the remaining plate thickness is 2 mm and 10 mm during normal operation, because the fluctuating stress is small enough. None of them develop cracks.





Fig.3-A1: Load condition by hydraulic pressure (during operation)

3. FEA result

3.1 [Case A] Operational condition (during operation)




Fig.4-A1: Maximum Von Mises stress

The required welding thickness is 10mm in consideration of static and fatigue strength.

© 2022 Toshiba Energy System &amp; Solutions Corporation 8

# Sample Photo for Flaw Discrimination

The following pages show sample photographs to judge the necessity of repairing flaws.

All samples show no repair required.

➤ **Sample A-1~A-6**

Round indication

These are judged to have no progressive by microscope observation.

➤ **Sample B-1~B-7**

Linear indication

These are judged to have no progressive by microscope observation.

➤ **Sample C-1~C-4**

Flaw in the welded part under the Lower Seal Liner (LSL)  
and the structural gap between the LSL and the DRE

These flaws do not impair the basic DRE requirement.

➤ **Sample D-1~D-3**

PT indication was recorded but no flaws were observed by microscope observation.





# Sample A-2

**Rounded indication:** Minor inclusion of material

Inspection: Unit 2 Apr. 2022

Item ID Number	Location	Feet around	Type	Size	Evaluation	Outage	Remarks
9	*	9.17	*	*	REJECT	2019	Previous rejections. Excavated
11	*	9.17	*	*	REJECT	2019	Previous rejections. Excavated

Observation with microscope



**Rounded indication**

A inclusion of the material was exposed due to wear at the previous repair portion.  
Not progressive




# Sample A-1

**Rounded indication:** Minor inclusion of material

Inspection: Unit 2 Apr. 2022

Item ID Number	Location	Feet around	Type	Size	Evaluation	Outage	Remarks
3A	*	2.80	Rounded	3/8"	REJECT	2022	Lower Vertical Plate


Observation with microscope



Reference value  
 ↔ 1mm(参考値)

Rounded indication

A inclusion of the material was exposed due to wear.  
 Not progressive





# Sample A-3


**Rounded indication:** minor unmelted portion of weld

Inspection: Unit 2 Apr. 2022

Item ID Number	Location	Feet around	Type	Size	Evaluation	Outage	Remarks
3C	*	3.60	Rounded	3/8"	REJECT	2022	Lower Vertical Plate



Observation with microscope



Reference value  
 ↔ 1mm(参考値)

## Rounded indication

A minor unmelted portion of weld was exposed due to wear.  
 Not progressive



# Sample A-4


**Rounded indication:** Minor pinhole of weld

Inspection: Unit 2 Apr. 2022

Item ID Number	Location	Feet around	Type	Size	Evaluation	Outage	Remarks
1B	*	1.30	Rounded	3/8"	REJECT	2022	Lower Vertical Plate



Observation with microscope



Reference value  
 ↔ 1mm(参考値)

**Rounded indication**

A minor pinhole inside the weld was exposed due to wear.  
 Not progressive




# Sample A-5


**Rounded indication:** minor blow hole of weld

Inspection: Unit 2 Apr. 2022

Item ID Number	Location	Feet around	Type	Size	Evaluation	Outage	Remarks
SA	*	5.25	Rounded	5"	REJECT	2022	Lower Vertical Plate



Observation with microscope



Reference value  
 ↔ 1mm(参考値)

Rounded indication  
 A minor blow hole of weld  
 was exposed due to wear.  
 Not progressive

# Sample A-6

**Rounded indication:** Insufiscient finish of weld bead

Inspection: Unit 2 Apr. 2022

Item ID Number	Location	Feet around	Type	Size	Evaluation	Outage	Remarks
13	*	9.19	Rounded	1/4"	REJECT	2019	Previous rejections. Excavated



Observation with microscope



Rounded indication  
Insufficient finish of weld bead. Not progressive



# Sample B-1

**Linear indication:** Inclusion of material

Inspection: Unit 2 Apr. 2022

Item ID Number	Location	Feet around	Type	Size	Evaluation	Outage	Remarks
7	*	7.52	Linear	1"	REJECT	2019	Lower Vertical plate.



Observation with microscope



Reference value  
1mm(参考値)

Linear indication

A inclusion of material was exposed due to wear.  
Not progressive

# Sample B-2

**Linear indication:** Inclusion of material

Inspection: Unit 2 Apr. 2022

Item ID Number	Location	Feet around	Type	Size	Evaluation	Outage	Remarks
29E	*	11.00	Linear	1/2"	REJECT	2022	Lower vertical plate.



Observation with microscope



Reference value  
1mm(参考値)

Linear indication

A inclusion of material was exposed due to wear.  
Not progressive




# Sample B-3


**Linear indication:** Inclusion of material

Inspection: Unit 2 Apr. 2022

Item ID Number	Location	Feet around	Type	Size	Evaluation	Outage	Remarks
83	*	44.60	Linear	1.25"	REJECT	2019	Lower Vertical Plate



Observation with microscope



## Linear indication

A inclusion of material was exposed due to wear.  
Not progressive

# Sample B-4

## Linear indication: Corrosion

Inspection: Unit 2 Apr. 2022

Item ID Number	Location	Feet around	Type	Size	Evaluation	Outage	Remarks
32	*	9.70	Linear	*	REJECT	2019	Previous rejections. Excavated



Observation with microscope



Reference value  
 ↔ 1mm(参考値)

### Linear indication

Corrosion of upper draft tube which material is carbon steel.




# Sample B-5

**Linear indication:** minor unmelted portion of weld

Inspection: Unit 2 Apr. 2022

Item ID Number	Location	Feet around	Type	Size	Evaluation	Outage	Remarks
29H	*	13.50	Linear	1/2"	REJECT	2022	Lower vertical plate.

Observation with microscope



Reference value  
 1mm(参考値)



## Linear indication

A minor unmelted portion of weld was exposed due to wear.

Not progressive

# Sample B-6

**Linear indication:** Insufficient finish of weld bead

Inspection: Unit 2 Apr. 2022

Item ID Number	Location	Feet around	Type	Size	Evaluation	Outage	Remarks
12	*	9.20	Linear	.5"	REJECT	2019	Lower Vertical plate.



Observation with microscope



Reference value  
 ↔ 1mm(参考値)

Linear indication  
 Insufficient finish of weld bead. Not progressive



# Sample B-7

## **Linear indication:** Burr at machining surface

Inspection: Unit 5 Jun. 2022

Item ID Number	Indication					Remarks
	Feet	Type	Size	Evaluation	Lo Rule Number	
86 End	63.05	Linear	8" Total	Reject	4	Intermittent indication Parking ledge corner



Observation with microscope



### Linear indication

Burr at machining surface.


Inclusions that existed inside the base material became near the surface layer due to machining.  
Not progressive

# Sample C-1


**Linear indication:** Ummelted portion of weld

Inspection: Unit 5 Jun. 2022


Item ID Number	Indication					Remarks
	Feet	Type	Size	Evaluation	Lo Rule Number	
26	15.68	Linear	5.5"	Reject	4	Intermittent indication Parking ledge corner



Observation with microscope scale : mm



Linear indication  
Ummelted portion of the weld  
below the lower seal liner.  
There flaws do not impair the basic  
DRE requirement.  
No need to repair



© 2022 Toshiba Energy System & Solutions Corporation 15



# Sample C-2

## Linear indication: Structural gap between LSL & DRE



Inspection: Unit 5 Jun. 2022

Item ID Number	Indication					Remarks
	Feet	Type	Size	Evaluation	Lo Rule Number	
23	12.99	Linear	7.5"	Reject	4	Upper Vertical Plate/Propagating



※ Actual dimension "H" was not constant because installation tolerance of DRE.

Observation with microscope scale :mm



### Linear indication

Weld portion below LSL was almost removed by machining at installation.

Structural gap between LSL & DRE was exposed due to wear.

There flaws do not impair the basic DRE requirement.

No need to repair

© 2022 Toshiba Energy System & Solutions Corporation 16




# Sample C-3

## Linear indication: Structural gap between LSL & DRE

Inspection: Unit 6 Jun. 2022


Indication Number	Location			Evaluation	Lo Rule Number	Remarks
	Feet	Type	Size			
5E	15.20	Linear	6"	Reject	4	Upper Vertical Plate Intermittent/propagating



Observation with microscope



※ Actual dimension "H" was not constant because installation tolerance of DRE.



### Linear indication

Weld portion below LSL was almost removed by machining at installation.

Structural gap between LSL & DRE was exposed due to wear.

There flaws do not impair the basic DRE requirement.

No need to repair



# Sample C-4

## Linear indication: Structural gap between LSL & DRE

Inspection: Unit 1 Apr. 2022


Item ID Number	Welder ID	Indication				Evaluation	Lo Rule No.	Remarks
		No.	Location	Type	Size			
2	N/A	N/A	3.09'	Linear	.500"	Reject	4	Upper Vertical



Observation with microscope



※ Actual dimension "H" was not constant because installation tolerance of DRE.



### Linear indication

Weld portion below LSL was almost removed by machining at installation.

Structural gap between LSL & DRE was exposed due to wear.

There flaws do not impair the basic DRE requirement.

No need to repair

© 2022 Toshiba Energy System & Solutions Corporation 18



# Sample D-1

**Linear indication:** No obvious defect

Inspection: Unit 2 Apr. 2022

Item ID Number	Location	Feet around	Type	Size	Evaluation	Outage	Remarks
7A	*	8	Linear	2.0"	REJECT	2022	Upper Vertical Plate



Observation with microscope



## Linear indication

No obvious defect was found by the observation with microscope.

It seems that the PT penetrant was left unwiped.



# Sample D-2


**Linear indication:** No obvious defect on weld bead

Inspection: Unit 2 Apr. 2022

Item ID Number	Location	Feet around	Type	Size	Evaluation	Outage	Remarks
66C	*	38.00	Linear	10"+	REJECT	2022	Parking ledge inner corner.



Observation with microscope



Linear indication

No obvious defect was found by the observation with microscope.

It seems that the PT penetrant was left unwiped.

© 2022 Toshiba Energy System & Solutions Corporation 20

# Sample D-3


**Linear indication:** No obvious defect

Inspection: Unit 2 Apr. 2022

Item ID Number	Location	Feet around	Type	Size	Evaluation	Outage	Remarks
31	*	9.50	Linear	*	REJECT	2019	Lower vertical plate.



Observation with microscope



Reference value  
 ↔ 1mm(参考値)

## Linear indication

No obvious defect was found by the observation with microscope.

It seems that the PT penetrant was left unwiped.



## Unit 5 DRE water bleeding from pocket cover


Pocket "SE"





## Unit 5 DRE water bleeding from pocket cover


Pocket "SW"






## Unit 5 DRE water bleeding from pocket cover

### Pocket "NW"



## Unit 5 DRE water bleeding from pocket cover

### Pocket "NE"







## Unit 5 DRE water bleeding from pocket cover

### Cause of water bleeding

Most of the fillet welds were removed when machining after installation. Thin weld portion was penetrated due to wear and tear during the operation.





Water bleeding  
(View from the  
top)

### Repair of water bleeding portion

Excavate the water bleeding portion, weld the excavated area until the required thickness.

# DR Corrosion Inspection Result (Unit 2, 2022)

## Unit 2 (1<sup>st</sup> unit)




Pocket Cover	Depth around lower part of the original PL corrosion (mm)
SE (1)	16
SW (21)	13
NW (41)	3-4
NE (61)	19

- The original PL (parking ledge) was divided into 84 blocks with a circumference of 250 mm and the original PL condition was checked.
- In the lower end of the original PL, corrosion was confirmed around 3 of the 4 runner gap inspection windows. The maximum depth exceeds 20 mm.
- No additional paint in 2021 remains on the corroded area.
- The original PL near the fillet weld of wearing ring was corroded not only near the inspection pocket but also at multiple locations.





# DR Corrosion Inspection Result (Unit 2, 2022)

## Unit 2 (1<sup>st</sup> unit)




Pocket Cover	Depth around lower part of the original PL corrosion (mm)
SE (1)	16
SW (21)	13
NW (41)	3-4
NE (61)	19

Wearing Ring



Discharge ring extension

Wearing Ring





Discharge ring extension



Depth measurement

# DR Corrosion Inspection Result (Unit 4, 2022)

## Unit 4 (2<sup>nd</sup> unit)




Location	Depth around lower part of the original PL corrosion (mm)
1	20
61	20
76	15

- The original PL (parking ledge) was divided into 84 blocks with a circumference of 250 mm and the original PL condition was checked.
- In the lower end of the original PL, corrosion was confirmed around 3 of the 4 runner gap inspection windows. The maximum depth exceeds 20 mm.
- No additional paint in 2021 remains on the corroded area.
- The original PL near the wearing ring fillet was corroded not only near the inspection pocket but also at multiple locations.




# DR Corrosion Inspection Result (Unit 4, 2022)

## Unit 4 (2<sup>nd</sup> unit)



Location	Lower part of the original PL corrosion depth measurement value (mm)
1	20
61	20
76	15


No.1



No.61




No.76



# DR Corrosion Inspection Result (Unit 5, 2022)

## Unit 5 (3<sup>rd</sup> unit)




- Painting remains on the surface of the existing PL almost all around.
- No significant corrosion is confirmed even in the part where the paint is peeled off.

(1) Top of original PL



(2) Bottom of original PL




© 2022 Toshiba Energy System & Solutions Corporation 5




# DR Corrosion Inspection Result (Unit 6, 2022)

## Unit 6 (4<sup>th</sup> unit)



- Painting remains on the surface of the existing PL almost all around.
- No significant corrosion is confirmed even in the part where the paint is peeled off.



(1) Top of original PL





(2) Bottom of original PL




# DR Corrosion Inspection Result (Unit 1, 2022)

## Unit 1 (5<sup>th</sup> unit)

- Painting remains on the surface of the existing PL almost all around.
- No significant corrosion is confirmed even in the part where the paint is peeled off.



(1) Top of original PL



(2) Bottom of original PL





PRC K2022P0315-a

1/8

**TOSHIBA**

***Consumers Energy Company  
Ludington Pumped Storage Plant***

---

***Procedure for jacking up/down of rotor***

---

The information in this material is confidential and contains Toshiba's intellectual property including know-how. It shall not be disclosed to any third party, copied, reproduced, used for unauthorized purposes nor modified without prior written consent of Toshiba.

Toshiba Energy Systems & Solutions Corporation

**東芝エネルギーシステムズ株式会社**

**TOSHIBA ENERGY SYSTEMS & SOLUTIONS CORPORATION**

**TOSHIBA**

PRC K2022P0315-a

**要領書** PROCEDURE

2/8

名称 TITLE

***Procedure for jacking up/down of rotor***

客先名 CUSTOMER : Consumers Energy Company  
 系統機器 EQ/SYS. :  
 製番 JOB :  
 プラント PROJECT : XULU

社内配付先 DISTRIBUTION	(水力 E)		発行部課名 ISSUED BY  製造技術部 発電機製造技術グループ MANUFACTURING ENGINEERING DEPT. GENERATOR ENGINEERING GROUP	承認 APPROVED BY T. Tsukamoto Oct. 07. 2022
	(TAES)			調査 REVIEWED BY S. Tanimoto Oct. 07. 2022
(水 SX)				担当 PREPARED BY S. Takaki Oct. 07. 2022
(水発 D)				
(水発組)				

東芝エネルギーシステムズ株式会社 京浜事業所  
 TOSHIBA ENERGY SYSTEMS & SOLUTIONS CORPORATION Keihin Product Operations



This document is used for jacking up/down of rotor (including main shaft & runner).

1. Rotor weight to be jacked up/down  
Table 1 shows the rotor weight to be jacked up/down.

Table1 : Rotor weight

	kN	Ton
Rotor spider	2267	231
Rotor rim	6227	635
Rotor pole	2209	225
U.shaft	157	16
Turbine(Runner+Main shaft)	3613	368
Total	14473	1476

2. Preliminary verification prior to jacking up

- 2.1. Measurement

Check clearance of "X" and "Y" at four locations. Minimum clearance must be more than 160 mils.

(X=Runner clearance, Y=clearance between thrust runner and oil box)

If necessary, TA, supervisor or foreman instruct to adjust unit center with using HPOS.

- 2.2. Verification

All stationary parts (e.g. cover, guide bearing, bracket, piping, wiring) which interferes by jacking up/down of rotor shall be disassembled.




Fig.1 Outline before jacking up rotor

**TOSHIBA**

PRC K2022P0315-a

**要領書** PROCEDURE

4/8



Photo1 Reference around upper shaft



Photo2 Reference around lower bearing



Photo3 Reference around head cover

Disassembly work prior to jacking up of rotor shall be performed  
in accordance with the following documents.

- |          |   |
|----------|---|
| 3GD10.01 | Remove Top Cover Roof, SSG, and Collector Brush Rigging                 |
| 3GD10.02 | Disassemble Upper Guide Bearing Prior to Run-out Check                  |
| 3GD10.03 | (Determinate the Wiring for the Upper Bracket and Top House)            |
| 3GD10.04 | Field Leads Disassembly (Removal of the Field Leads and Field Cables)   |
| 3GD25.01 | Remove Collector Rings and Top Cover Walls                              |
| 3GD25.02 | Remove Air Housing  |
| 3GD30.01 | Prepare to Remove the Upper Bracket                                     |
| 3GD30.02 | Remove Upper Bracket  |
| 3GD80.01 | Disassembly within the Bearing Reservoir                                |
| TD05.01  | Runner Center Check   |
| TD10.01  | Measure Turbine Guide Bearing Center Check and Set-up for Run-out Check |
| TD20.01  | Removal of Turbine Pit Instrumentation and Wiring                       |
| TD25.01  | Remove Walkways and Handrails   |
| TD25.02  | Clean the Head Cover  |
| TD25.03  | Remove Head Cover Piping  |
| TD25.04  | Servomotor Piping   |
| TD25.05  | Grease Piping and Tubing  |
| TD27.02  | Remove Bearing Housing  |
| TD30.01  | Separate Links and Arms   |
| TD30.02  | Remove Wicket Gate Arms   |
| TD35.01  | Remove Servomotor Links   |

東芝エネルギーシステムズ株式会社 京浜事業所  
TOSHIBA ENERGY SYSTEMS & SOLUTIONS CORPORATION Kihin Product Operations



**TOSHIBA****要領書** PROCEDURE

PRC K2022P0315-a

5 / 8

TD35.03	Remove Servomotors
TD40.01	Loosen Head Cover Nuts
TD40.03	Raise Head cover onto Wicket Gates
TBD	Jack Up Head Cover

## 3. Preparation for jacking up/down of rotor

## 3.1. Remove brake and jacks (B&amp;J)

Disassemble connection for the B&amp;J at eight locations. Refer to Fig.2.

Lift up the B&amp;J by jack bolt or crowbar.

Insert round bar under the B&amp;J. Then, remove to next lower coil end cover from the B&amp;J base.




Fig.2 B&amp;J locations to be removed

## 3.2. Installation of oil jacks

Install two 100ton oil jacks and spacers on each B&amp;J base where B&amp;J is removed.

If the oil jacks can be installed without removing B&amp;J, this section can be ignored.

## 3.3. Reinforcement for brake ring

Install taper block or journal jack between rotor rim and brake to prevent brake ring deformation.

If the spacer block is located above the oil jack, it is not necessary to install taper block.




Fig.2 Prevention of deformation of brake ring

**TOSHIBA**

PRC K2022P0315-a

**要領書** PROCEDURE

6 / 8

**3.4. Installation of dial indicators and guide block**

Dial indicators shall be installed as follows, and four guide blocks (push bolt with PTFE plate) shall be installed before jacking up work to prevent the unexpected accident.

- A: Brake ring (8 locations: V)
- B: Thrust collar (2 locations: R)
- C: Thrust runner (2 locations: V)
- D: Main shaft (2 locations: R)




Fig.3 Dial indicator position

**4. Jacking up/down of rotor**

This section is to be replaced with the Subcontractor's procedure once the order is placed.

**4.1. Jacking up of rotor by oil jacks**

- 4.1.1 Jack up the rotor slowly 40 mils at a time with 100ton jacks, and monitor dial indicators("A") to keep level of rotor.
- 4.1.2 After dial indicator "C" shows movement of rotor, stop to jack up rotor.  
Then, clearance of "X" and "Y" in four locations. Minimum gap must be over 120 mils.  
If minimum gap is less than 120 mils, TA, supervisor or foreman direct the order of jacking up.
- 4.1.3 Jack up the rotor slowly 40 mils at a time with 100ton jacks until stroke of oil jack reach approximately 4 inches.
- 4.1.4 Put spacer on each B&J.  
After then, release pressure of oil jacks to be loaded on B&J temporarily.
- 4.1.5 Set spacer under oil jack.



**TOSHIBA**

PRC K2022P0315-a

**要領書** PROCEDURE

7/8

4.1.6 Repeat 4.1.3~4.1.5. until rotor is jacked up target value.

Finally, rotor is loaded on eight B&Js. (And rotor is supported with oil jacks subsidiary.)

<Caution>

This work must be performed carefully during monitor dial indicators.

It is necessary to reset dial indicator because of differential of diameter or limit of dial indicator.

When dial indicator are reset, must be stopped to do jacking up.

If anything happens, report to TA, Supervisor or foreman.

#### 4.2. Jacking down of rotor by oil jacks

4.2.1 Check clearance of "X" in four locations. Minimum clearance shall be over 120 mils.

(X=Runner clearance, Y=clearance between thrust runner and oil box)

If minimum gap is less than 120 mils, TA, supervisor or foreman direct the order of jacking down.

4.2.2 Verify whether all parts are not interfering with the jacking down of rotor.

4.2.3 Set dial indicators and guide blocks. (Refer to 3.4)

4.2.4 Jack up the rotor slightly with 100ton jacks during monitor dial indicator.

4.2.5 Pull out spacer on B&J.

4.2.6 Release pressure of oil jacks to be loaded on B&J.

4.2.7 Repeat 4.2.4~4.2.6.

<Caution>

This work must be performed carefully during monitor dial indicators.

It is necessary to reset dial indicator because of differential of diameter or limit of dial indicator.

When dial indicator are reset, must be stopped to do jacking down.

If anything happens, report to TA, Supervisor or foreman.





**TOSHIBA****要領書** PROCEDURE

PRC K2022P0327-b

1/12

名称 TITLE

REPAIR WELDING PROCEDURE for DISCHARGE RING (Unit 2,4)

この技術資料は当社の秘密情報であり、ノウハウ等の知的財産を含みます。当社の事前許可なくこの技術資料の一部または全部を第三者に開示すること、複製すること、目的外使用すること、及び改変することを行わないで下さい。  
また、ご使用後は必ず当社にご返却願います。

東芝エネルギーシステムズ株式会社 京浜事業所

The information in this material is confidential and contains our intellectual property including know-how. It shall not be disclosed to any third party, copied, reproduced, used for unauthorized purposes nor modified without prior written consent of us. And please get them back this document after you have done with it.

Toshiba Energy Systems & Solutions Corporation  
Keihin Product Operations

社内配付先 DISTRIBUTION	-	-	発行部課名 ISSUED BY	承認 APPROVED BY
	-	-		
-	-	-	機器製造部 製造技術・生産管理グループ MACHINING & WELDING DEPT. MANUFACTURING ENGINEERING & PRODUCTION CONTROL GROUP	調査 REVIEWED BY
-	-	-		担当 PREPARED BY Y. Nakabayashi Oct. 29, 2024
-	-	-		

東芝エネルギーシステムズ株式会社 京浜事業所  
TOSHIBA ENERGY SYSTEMS & SOLUTIONS CORPORATION Keihin Product Operations

**TOSHIBA**

PRC K2022P0327-b

**要領書** PROCEDURE

2/12

**1.Scope**

This procedure is applied to the stainless over-layer welding work for the corroded parts of the Discharge Ring for Unit 2 and 4.

本要領書はユニット 2 及び 4 のディスチャージリングの腐食部に対するステンレス肉盛溶接作業に対して適用する。

**2.Work flow**

No.	Process
1	Jack up completion confirmation ジャッキアップ完了確認
↓	
2	Removal of paint and rust on the inner diameter surface of the existing discharge ring 既設ディスチャージリング内径面の塗装及び錆の除去
↓	
3	Visual inspection of the removed area 除去部の目視確認
↓	
4	Base shaping of the removed part for welding 除去部の溶接下地整形
↓	
5	Measurement before welding 溶接前寸法確認
↓	
6	Pocket cover installation ポケットカバの据え付け
↓	
7	Stainless steel overlay welding on the inner diameter of the existing discharge ring 既設ディスチャージリング内径面のステンレス肉盛溶接
↓	
8	Finishing for welding 溶接部の仕上げ
↓	
9	PT where welding area 溶接部 PT
↓	
10	Confirmation of stainless steel overlay welding amount and deformation ステンレス肉盛溶接量及び変形量の確認



**TOSHIBA****要領書** PROCEDURE

PRC K2022P0327-b

3/12

**3. Jack up completion confirmation**

ジャッキアップ完了確認

- 1) Confirm that the runner is jacked up by about 400mm.

ランナが 400 mm程度ジャッキアップされたことを確認する。

- 2) Figure 3.1 shows the positional relationship of the equipment after jacking up.

ジャッキアップ後の機器の位置関係を図 3.1 に示す。




Fig.3.1 Positional relationship of the equipment after jacking up

**4. Removal of paint and rust on the inner diameter surface of the existing discharge ring**

既設ディスチャージリング内径面の塗装及び錆の除去

- 1) Cover the non-overlay surface of the discharge ring and the bottom of the runner.

ディスチャージリングの肉盛しない面及びランナ底部を養生する。

**TOSHIBA****要領書** PROCEDURE

PRC K2022P0327-b

4/12




Fig.4.1 Cover area before removal

- 2) Remove the remaining coating film on the surface to be overlaid with stainless steel in Fig. 3.1.

図 3.1 のステンレス肉盛対象面の残存した塗膜を除去する。

- 3) The actual removal range is marked by checking the actual product. The maximum removal depth is 20mm, and even if rust remains beyond that, welding work can be started.

実際の除去範囲は現物を確認してマーキングする。除去深さは最大で 20 mm とし、それ以上は錆部が残存していても溶接作業に移行する。

- 4) In addition, even if there are fine unevenness, if welding is possible, the welding operation is started without smooth finishing.

また、微細な凹凸があっても、溶接が可能であれば平滑に仕上げずに溶接作業に移行する。

- 5) Use an electric or air tool such as a grinder for removal.

除去にはグラインダなどの電動またはエアーツールを使用する。

## 5. Visual inspection of the removed parts

除去部の目視確認

- 1) Check if deeply removed area is penetrated.

深く除去した箇所が貫通しているか否か確認する。



**TOSHIBA****要領書** PROCEDURE

PRC K2022P0327-b

5/12

**6. Base shaping of the removed area for welding**

除去部の溶接下地整形

- 1) The base metal is shaped so that the removed area can be welded.

除去部に対して、溶接ができるように下地を整形する。

- 2) After confirming the actual product, the shape is determined in consultation with welding engineer.

形状は現物を確認した上で溶接技術者と相談して決定する。




Fig.6.1 Example of base shaping

**7. Measurement before welding**

溶接前寸法確認

- 1) Measure and record the runner gap (A) in Fig. 7.1 to check the dimensional change before and after welding.

溶接前後の寸法変化を確認するために、図 7.1 のランナギャップ (A) を測定し、記録する。




Fig.7.1 Measurement for Runner gap

- 2) Measurement of the runner gap is performed at 16 equipartitions. Mark the measurement point so that it can be seen even after welding.

ランナギャップの測定は 16 等配で行う。測定箇所は溶接後もわかるようにマークしておく。

- 3) To confirm the amount of stainless steel overlay welding, measure and record the step between wearing ring and discharge ring (B in Fig. 7.2).

ステンレス肉盛溶接量の確認のために、Wearing ring とディスチャージリングの段差 (図 7.2 の B) を測定し、記録する。

- 4) Step measurement is performed at 48 equal divisions (about 445 mm).

Mark the measurement point so that it can be seen even after welding.

段差測定は 48 等分(約 445mm)で行う。測定箇所は溶接後もわかるようにマークしておく。




Fig.7.2 Measurement of step between wearing ring and discharge ring



#### 8. Pocket cover installation

ポケットカバの据え付け

- 1) The pocket cover shall be installed in accordance with 1KQ008802.

ポケットカバの挿入は 1KQ008802 に従い、施工します。

- 2) Table 8.1 applies to welding materials.

溶接材料は表 8.1 を適用します。

- 3) Table 8.2 applies to welding conditions.

溶接条件は表 8.2 を適用します。



## 9. Stainless steel overlay welding on the inner diameter surface of the existing discharge ring

既設ディスチャージリング内径面のステンレス肉盛溶接

- 1) The following types of stainless steel overlay welding are performed so that the carbon steel part is not exposed to the running water.

①Inside diameter of the existing discharge ring (stainless overlay area in Fig. 3.1)

炭素鋼部位を流水部に露出させないように以下のステンレス肉盛溶接を行う。

①既設ディチャージリング内径面（図 3.1 の肉盛溶接対象部）

- 2) The welding process is FCAW/GMAW or TIG depending on the situation.

溶接方法は FCAW/GMAW または TIG を状況に合わせて使い分ける。

- 3) All welding materials use SUS309L.

溶接材料は全て SUS309L を使用する。

Table 8.1 Welding Material

Welding Process	AWS	Sample Filler Metal
GTAW	A5.9 ER309L	TG-S309L
FCAW/GMAW	A5.22 E309LT0-1 / A5.22 E309T0-1	DW-309L

※It can be used if it is an equivalent standard material.

- 4) Table 8.2 applies to the welding conditions.

溶接条件は表 8.2 を適用する

Table 8.2 Welding Condition

	FCAW/GMAW			GTAW	GTAW
	φ 1.2	φ 1.4	φ 1.6	φ 2.0	φ 2.4
Current(A)	100~300	150~400	180~450	80~150	90~150
Voltage(V)	20~40			8~15	

- 5) If the depth of rust on the discharge ring is 20 mm or more after removing the rust, and if it remains at the bottom, may be put in the bottom and backfill welding may be performed from above. However, in that case, ensure a welding depth of 10 mm or more.

ディスチャージリングの錆の除去時に深さが 20 mm 以上あり、底部に残存している場合は、底部に埋金等を入れてその上から埋め戻しの溶接を行うこともある。但しその場合は、溶接深さを 10 mm 以上確保する。

- 6) For the part that contacts the wearing ring (X part in Figure 6.1), fill the part with a depth of 10 mm or more to prevent welding deformation.

Wearing ring に接触する部分（図 6.1 の X 部）については、溶接変形抑制のために除去深さ 10 mm 以上の部分には埋金をする。

- 7) Before overlay welding, weld the rust-removed part to make the surface almost uniform.

However, the bead surface shall not be smoothed.

肉盛溶接の前に錆除去部の埋め戻し溶接を行い、面を概ね均一にする。但し、ビード表面の平滑仕上げは

**TOSHIBA**

PRC K2022P0327-b

**要領書** PROCEDURE

8/12

行わない。

- 8) After the (7) work, perform stainless steel overlay welding on the inner diameter surface of the existing discharge ring.

7) 作業の後に既設ディスチャージリング内径面のステンレス肉盛溶接を行う。

- 9) In order to reduce the deformation due to overlay welding, the whole circumference is divided into a 48 -equal (about 445mm) block and the number is described on the actual product. Fig.8.1 shows an example of the welding procedure. When overlay welding the second layer, start from the block one block to the left of the one welded in the first layer and perform welding in the same order.

肉盛溶接による変形を低減させるために、全周を 48 等分(約 445mm)のブロックに分割して、現品に番号を記載します。図 8.1 に溶接手順の一例を示す。2 層目の肉盛溶接を行う場合は、初層で溶接した 1 つ左のブロックを始点として同様の順序で溶接する。

- 10) Refer to Figure 8.1 for the order of welding the removed parts, and avoid welding adjacent blocks in succession.

除去部の溶接を行う際の順番も図 8.1 を参考にして、隣り合ったブロックを連続で溶接しないようにします。




Fig.8.1 Sample of welding order

- 11) All the welding start and end parts (craters) are ground with a grinder to make them smooth.

溶接のスタート部及びエンド部（クレータ）は全てグラインダで研削し、滑らかにします。



12) The minimum overlay thickness shall be 2.5 mm. Use a gauge to check (Fig.8.2).

最低肉盛厚さは 2.5 mm とする。確認にはゲージを用いる (図 8.2)。

13) If the overall overlay thickness is insufficient after welding the entire circumference with one layer, weld the second layer. When welding the second layer, the starting point should be 50 mm or more away from the joining position of the bead on the first layer (Fig. 8.3).

If the overlay thickness is locally insufficient, overlay welding is performed only at the insufficient parts.

全周を 1 層溶接した後に、肉盛厚さが全体的に不足する場合は 2 層目の溶接を行う。2 層目溶接の際は 1 層目のビードのつなぎ位置から 50 mm 以上離れた位置を開始点とする (図 8.3 参照)。

肉盛厚さが局所的に不足する場合は、足りない箇所のみ肉盛溶接を行う。




Fig.8.2 Confirmation by gauge

**TOSHIBA****要領書** PROCEDURE

PRC K2022P0327-b

10/12




Fig.8.3 Start point shift of each layer

- 14) Overlay welding should not protrude to the inner diameter than the wearing ring. Remove any that protrude. In particular, check the height of the joints of the beads.

肉盛溶接は Wearing ring よりも内径に出ないようにする。飛び出した分は除去する。特にビードのつなぎ部の高さは確認する。

- 15) Preheat within WPS before welding. The preheating method is panel heater, gas burner, etc.

Measurements are made with a surface thermometer.

溶接前に WPS の範囲内で予熱を行います。予熱方法はパネルヒータ、ガスバーナ等とします。測定は表面温度計で行う。

- 16) If cooled for dimensional measurement, preheat again before resuming welding.

寸法測定のために冷却した場合は、溶接再開前に再度予熱する。

#### 10. Dimensional measurement during welding

溶接中の寸法測定

- 1) Measure and record the runner gap during welding. Measurements are taken at the same positions as before welding (Fig. 7.1). The timing of measurement during welding shall be after the welding of the rust-removed part and after the 1st layer welding. Cool down when measuring.



**TOSHIBA**

PRC K2022P0327-b

**要領書** PROCEDURE

11/12

溶接中にもランナギャップの測定を行い、記録します。測定は溶接前と同じ位置で行います（図 7.1）。  
溶接中の測定のタイミングは錆の除去部の溶接後、1 層溶接後とします。測定時は冷却します。

- 2) When welding the rust-removed part, measure and record the runner gap every day before the day shift. Measurements are taken at the same positions as before welding. The measurement is performed in a preheated state, so treat it as a reference measurement. When overlaying two or more layers, measure between layers.

錆除去部の溶接時は昼勤前に毎日ランナギャップを測定し、記録する。測定は同じ位置で行います。  
測定は予熱した状態で行うため、参考測定として扱います。2 層以上肉盛溶接する場合は、層間で測定する。

**11. Finishing for welding**

溶接部の仕上げ

- 1) The weld bead surface shall not be smooth finished. Remove slag, spatter, and weld burn so that PT can be done.

溶接ビード表面の平滑仕上げは行わない。PT ができるようにスラグ、スパッタ、溶接焼けを除去する。

**12. PT where overlay weld area**

肉盛溶接部の PT

- 1) Perform PT after finishing the overlay weld bead.

肉盛溶接ビードの仕上げ後に PT を行う。

- 2) Acceptance criteria is ASME sec. VIII Appendix 8. Weld repair is not necessary if the PT result is acceptable.

判定基準は ASME sec. VIII Appendix 8 とする。PT 合格であれば溶接補修は不要とする。

- 3) Weld repair is performed on areas that deviate from the PT judgment, and PT is performed again.

PT の判定に逸脱する箇所は溶接補修を行い、再度 PT も行う。

- 4) After PT, the dye penetrant ink clean off the surface.

PT 後、表面を綺麗にする。

**13. Confirmation of stainless steel overlay welding amount and deformation**

ステンレス肉盛溶接量及び変形量の確認

- 1) In order to confirm the amount of deformation due to welding, the runner gap (A) measured before welding is measured again at the same location and recorded.

溶接による変形量を確認するために、溶接前に測定したランナギャップ (A) を再度同箇所でも測定し、記録する。

- 2) In order to confirm the amount of overlay, the step (B) measured before welding is measured again at the same location and recorded.


肉盛量を確認するために、溶接前に測定した段差 (B) を再度同箇所でも測定し、記録する。




PRC K2022P0327-b

12/12







CEC-01601905







1. Runner platform or scaffolding installed.
2. Remove existing blocks for pocket cover installation in pockets and install chemical anchors, following anchor installation procedure.
3. Screw cap nuts into anchor bolt strongly.  
Perform sealed welding between cap nut and pocket.  
Two or more passes of welding shall be passed for the portion. And after the welding, PT shall be performed
4. Insert plates into pockets and fix them by M24 Hex. Head bolts.  
Fix positions of plates by welding. After the welding, PT shall be performed.  
Prepare locking pins on head of M24 hex. head bolt and top pins are punched.  
Deburr grout hole considering deformation by welding.
5. Inject Sikka Five Star Structural Concrete through supplied grouting hoses. Clean area and prepare for machining as grout is curing.
6. Plug Grout and Air Holes and weld shut. Grind off the top of plugs, PT shall be performed.
7. Remove runner platform or scaffolding, coordinating with any other work.



## 5. GROUTING

#### 4. INSTALLING PLATE

The information in this material is confidential and remains our intellectual property including innovations. It shall not be disclosed to any third party, copied, reproduced, used for unauthorized purposes nor modified without prior written consent of us.

Toshiba Energy Systems & Solutions Corporation  
4-1-1, Shimo-Ogino 4-chome  
Mizuho-ku, Kawasaki City, Kanagawa Prefecture, Japan

[illegible]



[www.barnhartcrane.com](http://www.barnhartcrane.com)

**BARNHART**

## Proposal for Services

October 13, 2022

**Prepared For: Toshiba TAES**

Contact: Ryan Graham

Email: [Ryan.Graham@toshiba.com](mailto:Ryan.Graham@toshiba.com)

Phone: 231-233-7888

**Barnhart**

Contact: Charlie Gorman

Email: [Cgorman@barnhartcrane.com](mailto:Cgorman@barnhartcrane.com)

Phone: 779-233-7265

**Work Location:** Ludington Pumped Storage Plant, 3525 S Lakeshore Dr, Ludington, MI 49431

### Scope of Services

1. Barnhart engineering to provide a procedure with basic concept drawings showing how Barnhart would lift the head cover and rotating parts on Turbine Generator.

### Assumptions and Clarifications

1. Barnhart Engineering will provide Concept Drawings only, drawings are not for construction.

### Commercial Terms

Engineering Total: **\$24,000**

Price Includes:

- Engineering Job walk
- Concept Drawings with Procedure
- Firm Proposal for scope of work

### General Terms and Conditions

1. This offer is valid for 30 days unless otherwise extended in writing and is subject to resource availability at the time of order.
2. Payments shall be due 30 days from issue of invoice with no discounts for early payment.
3. This offer is based upon the conditions of the Barnhart Service Agreement, latest edition unless otherwise agreed in writing prior to mobilization.

Opportunity ID 17-000000

**BARNHART**

**Accepted and Authorized**

Customer / Buyer

Sign \_\_\_\_\_

Name \_\_\_\_\_

Title \_\_\_\_\_

Date \_\_\_\_\_

Barnhart

Sign \_\_\_\_\_

Name \_\_\_\_\_

Title \_\_\_\_\_

Date \_\_\_\_\_



Overall duration per unit approximately 24 weeks  
Working 2 shifts 6x10's throughout